

PARTIWALL® CHECKLIST



Date PARTIWALL Ref

Unit Number/Street Address

Suburb/Town State Postcode

Builder Installer

Please **tick** the relevant box for each item:

Item	Confirmed	Rectification required
Cavity between H-studs and frames on both sides is 20mm–40mm	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL® bottom tracks are fixed to the slab with approved all steel fasteners 150mm maximum from each end and at 600mm maximum centres	<input type="checkbox"/>	<input type="checkbox"/>
6mm gap has been provided between adjacent PARTIWALL bottom tracks	<input type="checkbox"/>	<input type="checkbox"/>
Firesound sealant has been applied along the PARTIWALL bottom track at least on one side (NOT underneath)	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL tracks have been fitted to SHAFTLINER™ MOULDSTOP panels around perimeter and screw fixed to PARTIWALL top and bottom tracks at each level	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL studs (not SHAFTLINER MOULDSTOP panels) are attached to framing on both sides with PARTIWALL aluminium clips at maximum 3000mm vertically and 600mm horizontally	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL studs in roof cavity are attached to roof framing with PARTIWALL aluminium clips as indicated in PARTIWALL technical manual	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL studs on upper levels are aligned with PARTIWALL studs below	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL eave details have been constructed in accordance with PARTIWALL technical manual	<input type="checkbox"/>	<input type="checkbox"/>
Back-to-back PARTIWALL tracks (NOT PARTIWALL H-studs) are installed at horizontal joints between SHAFTLINER MOULDSTOP panels	<input type="checkbox"/>	<input type="checkbox"/>
There are no penetrations through SHAFTLINER MOULDSTOP panels apart from any approved penetrations in the roof space	<input type="checkbox"/>	<input type="checkbox"/>
No bridging occurs due to services between framing and SHAFTLINER™ MOULDSTOP panels	<input type="checkbox"/>	<input type="checkbox"/>
SHAFTLINER MOULDSTOP panels or other PARTIWALL components are not damaged	<input type="checkbox"/>	<input type="checkbox"/>
16mm FIRESTOP® plasterboard is laminated to SHAFTLINER MOULDSTOP panels at 400mm centres in both directions at floor-ceiling junctions and in the roof space and butt joints to fall centrally between PARTIWALL studs	<input type="checkbox"/>	<input type="checkbox"/>
Compressed Firepack™ mineral wool packer has been installed between the top PARTIWALL track and roofing and between the end PARTIWALL tracks and external cladding	<input type="checkbox"/>	<input type="checkbox"/>
PARTIWALL system has been installed in accordance with installation specification and details contained in Knauf PARTIWALL technical manual and any project specific instructions provided by Knauf	<input type="checkbox"/>	<input type="checkbox"/>

Comments

.....

.....

Builder's Supervisor

Name

Signature

PARTIWALL Installer

Name

Signature

© 2023 KNAUF GYPSUM PTY LTD. The trademarks Knauf, Firestop, Partiwall, Shaftliner and TecASSIST are trademarks of Knauf Gypsum Pty Ltd or one or more of its affiliates including Knauf Gips KG. Knauf Gypsum Pty Ltd – ABN 84 004 231 976 17/47 Turner Street, Port Melbourne, VIC 3207. **KNA-001 04/23**